NO.NEWZ/BBMP/PDDZ/2019-20

To,
The Executive Engineer,
Project Division, Dasarahaali Zone
Hesaraghatta Main Road
Bangalore-560073

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work:Construction of U Shape Drain for Secondary SWD in Mallasandra ward No-13			
Item No	Description of work	Unit	Qty
1	Earth work in excavation for foundation of structures as per drawing and technical specifications, including setting out, construction of shoring and bracing, removal of stumps and other deleterious matter, dressing of sides and bottom and backfilling	Cum	1027.30
2	Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications Complete	Cum	114.14
3	Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation	Cum	101.11
4	Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.7cum and fine aggregates @ 0.47cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008 - i) Upto 5m height	Cum	363.71
5	Providing T.M.T steel reinforcement for R.C.C workincluding straightening, cutting, bending, hooking, placing in position,lapping and / or welding wherever required, tying with binding wire andanchoring to the adjoining members wherever necessary	Tonne	41.76
6	Providing Weep Holes KSRRB M2200-8. Providing weep holes in Brick masonry / Plain / Reinforced concrete abutment, wing wall / return wall with 100 mm dia AC pipe, extending through the full width of the structure with slope of 1V :20H towards	No/Mtr	399.00
7	KSRRB M2200-9. Providing and laying of Filter media with granular materials /stone crushed aggregates satisfying the requirements laid down in clause 2504.2.2. of MORTH specifications to a thickness of not less than 600 mm with smaller size	cUM	159.12
8	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1:2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 cms. Including cost of all materialscutting, bending scaffolding	Mtr	384.00
9	Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between / the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block	Mtr	822.80

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Item No	Description of work	Unit	Qty
10	Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials,	Sqm	524.54
11	Applying red lead ready mix priming coat over new steel or other metal surface including preparing the surface after throughly cleaning oil, grease, dirt and other foreign matter, and scoured with wire brushes, fine steel wool, sand papers including	Sqm	524.54
12	Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as	Sqm	524.54
13	Back Filling of abutments using wing wall & Returns KSRRB M2100-7. Earth work in excavation for foundation of structures as per drawing and technical specifications, including setting out, construction of shoring and bracing, removal of stumps and	Cum	381.89

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANTS BANGALORE

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore